

S&F Chair Glenn Gittings attending UPDC Monthly construction meeting on November 10th.
Next scheduled meeting December 8th 2020.

- Floyd garage Pedestrian walkway Update Access to and from the Belknap Campus will need to be through the SAC 3rd floor railroad overpass or University Blvd.
 - The Scope of Work includes the restoration of the concrete bridge deck, replacement of the expansion joints at each of end of the bridge, replacement of the waterproof membrane on the concrete deck, and the removal and reinstallation of the protective barrier around the bridge. The length of the project was approximately 12 weeks
 - The protective barriers and electrical have been removed. Just prior to the removal of the existing concrete sections of the bridge, the State applied a work stoppage to the project until the scope of work could be reviewed and approved. University Planning Design & Construction is in contact with the State to attempt to expedite the approval process. There remains 7 weeks to complete the project. The project will likely push into the Spring semester.
 - Access to and from the Belknap Campus will remain through the SAC 3rd floor railroad overpass or University Blvd
- Met with UPDC and construction representatives concern the construction fence placement for Phase II of residence hall construction which will be on the Threlkeld Hall site.
 - The timeline was able to begin early so demolition of Threlkeld Hall will begin in January.
 - This means there will be a short period of time from around January to July in which both residence halls will be in construction simultaneously.
 - Representatives across campus including Housing, Disability Resource Center, Student Affairs, Physical Plant, Grounds, Parking, UPDC, Fire Marshall, SAC, and Shumaker Research Building.
 - All potential concerns on the construction site footprint were voiced. Messer Construction and UPDC worked to resolve all potential pedestrian and vehicle access needs to the best possible solution.

S&F Meeting: Met over Microsoft Teams on October 22nd. Next meeting scheduled on November 18, 2020. Members Present: Glenn Gittings, Dennis Thomas, Linda Leake.

- Updated everyone on Ville Grill construction. UofL Dining plans to be completed with the expansion/renovation and ready to be fully open at the start of the Spring semester.
- Encouraged everyone to keep eyes out as we all return to campus for things that S&F need to try to address for repair or improvement.

All meetings will have an option of utilizing Teams and all meetings will be recording to be able to send out to those that couldn't attend.

Staff Senate Services & Facilities Committee Questions fielded from constituents and answers provided from Mark Watkins:

- *None at this time.*